

Polk Twp – Log Cabin Road



Problem: An inadequate cross pipe and a poor road profile caused surface flow onto the roadway during rain events.

Solution: The existing 12” cross pipe was replaced with an 18” pipe with head and end walls. The road base was built up 16” to encourage sheet flow.

